

GALVEZ DRAINAGE PHASE IV

What's happening on site?

July, 2018

- Contractor has driven 393 sheet pilings

Actions to date:

June, 2018

- ✓ Contractor has driven 339 sheet pilings

May, 2018

- ✓ Contractor has driven 210 sheet pilings

April, 2018

- ✓ Contractor driving sheet piling

March, 2018

- ✓ Pre-construction videos completed
- ✓ Contractor scheduled to begin driving sheet piling 3-21-18

February, 2018

- ✓ Contractor expected to begin work mid-February
- ✓ Pre-construction videos in progress

January, 2018

- ✓ Pre-construction meeting held 1-18-18
- ✓ Working on pre-construction video and survey layout.

December, 2017

- ✓ Conditional Notice to Proceed to be issued for January 3, 2018

November, 2017

- ✓ Notice of award issued to contractor

Project Schedule:

- Project No.: Principal No. 1501A3
RCL No. 715-33
- Bid Date: 10-18-17 Amount: \$1,368,091.00
- Council Approval: Resolution 17-37
- Construction Notice to Proceed: 1-3-18

- Start Date: 2-5-18 Funded by: Capital Funds

- # of Days in Contract: 210 Proposed end date: 8-3-18
- Contractor: T. L. Hawk, LLC
- Project Engineer: Richard C. Lambert

Project Description – Scope of Work

The work consists of flood protection improvements to the Galvez Canal berm.

Construction will consist of the following:

- ❖ Installation of 1,815 linear feet of 25' long vinyl/FRP sheet pile (45,375 sq. ft) for the entire length of the Galvez Canal to obtain a flood protection of 5.3' (7.3' with concrete cap alternate)
- ❖ Placement of rip-rap and backfilling sheet pile wall
- ❖ Installation of drainage check valves
- ❖ Removal and replacement of existing drainage pipe
- ❖ Other incidental work to include site restoration

Project Location

End of Galvez Street, south of Monroe Street to Lake Pontchartrain



Contact Information

Please forward any comments or requests regarding this project to Clif Siverd, Engineering Assistant, by telephone at 985.624.3169 or by e-mail at csiverd@cityofmandeville.com