

## GALVEZ DRAINAGE PHASE IV

### What's happening on site?

June, 2018

- Contractor has driven 339 sheet pilings

### Actions to date:

May, 2018

- ✓ Contractor has driven 210 sheet pilings

April, 2018

- ✓ Contractor driving sheet piling

March, 2018

- ✓ Pre-construction videos completed
- ✓ Contractor scheduled to begin driving sheet piling 3-21-18

February, 2018

- ✓ Contractor expected to begin work mid-February
- ✓ Pre-construction videos in progress

January, 2018

- ✓ Pre-construction meeting held 1-18-18
- ✓ Working on pre-construction video and survey layout.

December, 2017

- ✓ Conditional Notice to Proceed to be issued for January 3, 2018

November, 2017

- ✓ Notice of award issued to contractor

### Project Schedule:

- Project No.: Principal No. 1501A3  
RCL No. 715-33
- Bid Date: 10-18-17 Amount: \$1,368,091.00
- Council Approval: Resolution 17-37
- Construction Notice to Proceed: 1-3-18
  
- Start Date: 2-5-18 Funded by: Capital Funds
  
- # of Days in Contract: 210 Proposed end date: 8-3-18
- Contractor: T. L. Hawk, LLC
- Project Engineer: Richard C. Lambert

### Project Description – Scope of Work

The work consists of flood protection improvements to the Galvez Canal berm.

Construction will consist of the following:

- ❖ Installation of 1,815 linear feet of 25' long vinyl/FRP sheet pile (45,375 sq. ft) for the entire length of the Galvez Canal to obtain a flood protection of 5.3' (7.3' with concrete cap alternate)
- ❖ Placement of rip-rap and backfilling sheet pile wall
- ❖ Installation of drainage check valves
- ❖ Removal and replacement of existing drainage pipe
- ❖ Other incidental work to include site restoration

## Project Location

End of Galvez Street, south of Monroe Street to Lake Pontchartrain



## Contact Information

Please forward any comments or requests regarding this project to Clif Siverd, Engineering Assistant, by telephone at 985.624.3169 or by e-mail at [csiverd@cityofmandeville.com](mailto:csiverd@cityofmandeville.com)