

## Lift Station 22-23-33 Improvements

### What's happening on site?

#### May, 2016

- Substantial completion accepted by City Council
- Final Change Order accepted by City Council

#### Actions to date:

##### April, 2016

- ✓ Substantially complete

##### March, 2016

- ✓ LS 33 under construction.

##### February, 2016

- ✓ LS 33 under construction.
- ✓ LS 22 & 23 complete

##### January, 2016

- ✓ LS 33 under construction.
- ✓ LS 22 & 23 complete

##### December, 2105

- ✓ LS 22 is complete
- ✓ LS 23 underway

##### November, 2015

- ✓ Lift Station 22 start-up conducted 11-12-15
- ✓ Contractor will move to LS 23 next

##### October, 2015

- ✓ Contractor currently working on LS 22.

##### September, 2015

- ✓ Construction began on 9/15/15
- ✓ Contractor currently working on LS 22.

##### August, 2015

- ✓ Project expected to begin in late August/early September due to lead time of materials.

##### July, 2015

- ✓ Construction expected to begin in early August

##### June, 2015

- ✓ Construction expected to begin in early August

##### May, 2015

- ✓ Construction expected to begin in early August

##### April, 2015

- ✓ Equipment ordered & construction expected to begin in May.
- ✓ Pre-construction meeting held on 4/7.

##### March, 2015

- ✓ Contracts being prepared for execution



Lift Station 19 located near the intersection of Heavens & Libra



Lift Station 23 located on Cedarwood Drive



Lift Station located on St. Ann Dr. near the intersection of St. Joseph



### Contact Information

Please forward any comments or requests regarding this project to Clif Siverd, Field Inspector by telephone at 985.624.3169 or by e-mail at [csiverd@cityofmandeville.com](mailto:csiverd@cityofmandeville.com)