

LIFT STATIONS 29 REPLACEMENT

What's happening on site?

November, 2016

- Lift station wet well set and backfilled
- Gravity mains under construction

Actions to date:

October, 2016

- ✓ Construction underway
- ✓ Clearing and grubbing on site
- ✓ Lift Station excavation to begin in November

September, 2016

- ✓ Contractor placed order for materials & equipment

August, 2016

- ✓ Acceptance of lowest bidder by City Council
- ✓ Pre-construction meeting held August 23

Project Schedule:

- Project No.: 1501A1
- Bid Date: 6-29-16 Amount: \$357,475.00
- Council Approval Resolution 16-28
- Construction Notice to Proceed: 11-1-16
- Start Date: 11-1-16 Funded by: Capital Funds

- # of Days in Contract: 180 Proposed end date: 4-9-17
- Contractor: Subterranean Construction, LLC
- Project Engineer: Principal Engineering

Project Description – Scope of Work

The work consists of constructing a duplex submersible sanitary pumping station. Demolition of existing station, installation of sewer force main and gravity sewer lines, and concrete pavement repair. Flow control to provide for continuous operation of the existing station is required as is all other incidental work as detailed on the plans and stated in the specifications.

Construction will consist of the following:

- ❖ Removal of existing lift station and installation of new duplex sewer pumping station at the corner of Markie and Casey
- ❖ Demolition of existing lift station located at the corner of Elizabeth Dr. and Casey
- ❖ Direct burial of new force main

- ❖ Concrete roadway replacement
- ❖ By-pass pumping
- ❖ Electrical demolition and installation is also included
- ❖ Contractor shall perform work complete, in place, and ready for continuous service
- ❖ All other incidental work as required.

Project Locations



Contact Information

Please forward any comments or requests regarding this project to Clif Siverd, Field Inspector, by telephone at 985.624.3169 or by e-mail at csiverd@cityofmandeville.com