

## LIFT STATIONS 15 & 44 IMPROVEMENTS

### What's happening on site?

November, 2017

- Final Change Order and acceptance of completion by Council

### Actions to date:

October, 2017

- ✓ Lift Station 15 complete
- ✓ Lift Station 44 substantially complete

September, 2017

- ✓ Lift Station 15 is on-line, contractor replacing sod on adjacent property
- ✓ Replaced pump bases, coaed manhole on LS 44
- ✓ Electrical work and site work on LS 44 in progress

August, 2017

- ✓ Minor construction remaining at Lift Station 15
- ✓ Additional mechanical equipment to be replaced on Lift Station 44
- ✓ Changes submitted for pump bases at Lift Station 44

July, 2017

- ✓ Construction underway
- ✓ Construction underway on Lift Station 15
- ✓ No work on Lift Station 44
- ✓ Change Order No. 1 on Council agenda

June, 2017

- ✓ Contracts executed – Contractor to begin work upon receipt of materials
- ✓ Construction expected to begin in June, 2017

### Project Schedule:

- Project No.: 1602A2
  - Bid Date: 2-8-17
- |                      |                      |
|----------------------|----------------------|
|                      | Amount: \$255,015.00 |
| Change Order No. 1 + | <u>\$ 2,652.00</u>   |
|                      | \$282,667.00         |
- Council Approval Resolution 17-03
  - Change Order No. approved by Council at 7-27-17 meeting
  - Construction Notice to Proceed: 6-26-17
  - Start Date: 6-26-17                      Funded by: Capital Funds
  
  - # of Days in Contract: 120              Proposed end date: 10-24-17
  - Contractor: DNA Underground LLC
  - Project Engineer: Principal Engineering

### Project Description – Scope of Work

The project consists of upgrades to existing Lift Stations numbers 15 and 44.

Construction will consist of the following:

- ❖ Conversion of existing self-priming sewer lift stat at LS 15 to a submersible station.
- ❖ Demolition of pumps, valves, discharge piping, and accessories, pump housing, concrete lids, and electrical equipment at LS 15
- ❖ Removal and replacement of electrical equipment at LS 44
- ❖ Flow control to provide for continuous operation of existing stations
- ❖ All other incidental work as required.

### Project Locations

Lift Station 15 is located on Lorraine Dr. in Lakewood Heights

Lift Station 44 is located on Pintail Trace in Sanctuary

### Contact Information

Please forward any comments or requests regarding this project to Clif Siverd, Field Inspector, by telephone at 985.624.3169 or by e-mail at

[csiverd@cityofmandeville.com](mailto:csiverd@cityofmandeville.com)