

OLD GOLDEN SHORES WATER MAIN REHABILITATION

What's happening on site?

June, 2016

- Acceptance of Substantial completion date as June 6, 2016 accepted by City Council
- Contractor working punch list and clean up.
- Final walk through held

Actions to date:

May, 2016

- ✓ Abandoning old water mains, making final tie ins, and performing clean up.
- ✓ Final water main tie ins and clean up in progress

April, 2016

- ✓ Pipeline installation continuing south of Monroe St.
- ✓ Contractor working on service reinstatements
- ✓ Clean-up and tie-in work remain

March, 2016

- ✓ Pipeline installation continuing south of Monroe St.

February, 2016

- ✓ Pipeline installation continuing south of Monroe St.

January, 2016

- ✓ Contractor installing services on Monroe St.
- ✓ Pipeline work started on Live Oak St., south of Monroe St.
- ✓ Contractor transferring services north of Monroe St.
- ✓ will move the operation south of Monroe when service road work is complete

December, 2015

- ✓ Pipeline replacement is progressing.

November, 2015

- ✓ Contractor installing water lines,

October, 2015

- ✓ Contractor installing water lines,
- ✓ 8" water lines and services installed on Shannon & on Copal, west of Live Oak
- ✓ Contractor directional boring and installing 8" line on Sandra Lee

September, 2015

- ✓ Contractor working on Sandra Lee, exploring for existing utilities.
- ✓ Preliminary work has begun.
- ✓ Contractor to mobilize for start 9-14-15

August, 2015

- ✓ Notice to proceed issued for 9-1-15

Project Schedule:

- Project No.: 1006A24
- Bid Date: 6-3-15
- Amount: \$967,308.77
- Change Order 1 +\$178,777.12
- \$1,146,085.89

- Council Approval Resolution: 15-34
- Change Order 1
 - Council approval 4-28-16
- Construction Notice to Proceed: 9-1-15
- Start Date: 9-1-15
- Funded by: Capital Funds

- # of Days in Contract: 180
- Substantial Completion: 6-6-16
- Contractor: Boh Brothers Construction Co.
- Project Engineer: Kelly McHugh & Associates, Inc.
 - Project No. 12-214

Project Description – Scope of Work

The project consists of replacing the existing asbestos cement water mains with 8” diameter PVC water main, reinstating water service connections and fire hydrants to the new pipe, and plug and abandon the existing water main

Construction will consist of the following:

- ❖ Installation of 4”, 6” and 8” C-900 water piping by excavation and directional boring
- ❖ Installation of approximately 136 new water service lines
- ❖ Removal and replacement of 14 fire hydrants
- ❖ Replacement of sidewalk, driveways and roadway as needed
- ❖ Site restoration work as needed

Project Locations

Old Golden Shore subdivision



LEGEND

- EXISTING - ACP EXCLUDED FROM SCOPE
- EXISTING - ACP (TO BE REMOVED OR REPLACED)
- EXISTING - PVC (TO REMAIN)
- EXIST - FIRE HYDRANT
- ⊞ EXIST - WATER VALVE

Contact Information

Please forward any comments or requests regarding this project to Clif Siverd, Engineering Assistant, by telephone at 985.624.3169 or by e-mail at csiverd@cityofmandeville.com