

MARINER'S VILLAGE WATER SYSTEM REHABILITATION

What's happening on site?

August, 2017

- Contractor laying 8" water line on Mariner's Blvd. between Antibes E. and Antibes W.
- Pressure testing and service installations remain

Actions to date:

July, 2017

- ✓ Majority of water mains installed
- ✓ Pressure testing and service installations remain

June, 2017

- ✓ Construction delayed due to weather
- ✓ Pressure testing new water lines on Antibes West

May, 2017

- ✓ Contractor pressure testing installed main segments
- ✓ Council acceptance of Change Order No. 1
- ✓ Contractor installing trunk lines on St. Croix, Cayman Cove, and Tradewinds

April, 2017

- ✓ Contractor continuing to install water mains on Antibes West and on Sandra Del Mar Dr.
- ✓ Connection made to existing system

March, 2017

- ✓ Contractor laying water main by directional boring on Antibes West, south of Mariner's Blvd.
- ✓ Continuing house service connections and fire hydrant installation

February, 2017

- ✓ Contractor installing services on Monroe St., Antibes E., and Antibes W.

January, 2017

- ✓ Water mains on Antibes East and Antibes West complete
- ✓ Working on tie-in's on Monroe St.

December, 2016

- ✓ 8" main piping on Antibes East nearly complete, 60% complete on Antibes West
- ✓ Next area of work to be Monroe St. between Antibes East & West

November, 2016

- ✓ Contractor mobilized
- ✓ Work to begin at Monroe and W. Antibes

October, 2016

- ✓ Notice to proceed issued for November 1, 2016

September, 2016

- ✓ Acceptance of lowest bidder by City Council

Project Schedule:

- Project No.: 1301A23
- Bid Date: 8-17-16 Amount: \$1,038,750.00
- Change Order No. 1 + 25,533.92
- \$1,064,283.92
- Council Approval Resolution 16-34
- Construction Notice to Proceed: 11-1-16
- Start Date: 11-1-16 Funded by: Capital Funds
- # of Days in Contract: 270 Proposed end date: 7-29-17
- Contractor: Hawkmoon Construction Services
- Project Engineer: Kyle Associates, LLC.
 - Project No. 14045

Project Description – Scope of Work

The project consists of installation of new 8” water mains to replace existing asbestos cement water mains in the Mariner’s Village area and other work related items and abandon the existing water main






Construction will consist of the following:

- ❖ Installation of approximately 5400 LF of 8” PVC water lines and directional boring
- ❖ Installation of approximately 61 water service taps, 40 new meter whips/service connections (bored) and 21 new meter whips/service connections (open cut)
- ❖ Removal and replacement of 25 fire hydrants and 8” gate valves
- ❖ Replacement of sidewalk, driveways and roadway as needed
- ❖ Site restoration work as needed

Project Locations

Mariner’s Village subdivision



LEGEND	
	EXISTING ACP WATERMAIN
	EXISTING PVC WATERMAIN
	EXISTING FIRE HYDRANT
	EXISTING WATER VALVE
	EXISTING WATER METER

MARINER'S VILLAGE WATER MAIN REHABILITATION



Contact Information

Please forward any comments or requests regarding this project to Clif Siverd, Field Inspector, by telephone at 985.624.3169 or by e-mail at csiverd@cityofmandeville.com