

2016 Capital Street Improvements Task Order 1

What's Happening Onsite?

November 2016

- Complete
 - Skipper Drive
 - Garden Avenue
 - Clausel St & Livingston
 - Maple Street
 - Carondelet Street
 - Lakeshore Drive Parking
 - Hutchinson Street
 - Villere Street.
- Mill and overlay complete
 - Carondelet St
 - Hutchinson St
 - Villere St.
 - Lafayette St.
- In progress
 - Clean up & punchlist items on Carondelet, Villere & Lafayette

Actions to date

October, 2016

- ✓ In progress
 - Clean up & punchlist items

September, 2016

- ✓ Drainage and paving work completed on
 - Skipper Dr.
 - Garden Ave.
 - Livingston/Clausel
 - Maple St.
 - Carondelet St. (Center /Jefferson)
 - Parking on Lakeshore Dr.
- ✓ In progress
 - Hutchinson St. - Drainage improvements.
 - Carondelet St. - Drainage improvements near Mandeville Junior High School.
- ✓ Upcoming
 - Carondelet St. - Mill and overlay.
 - Hutchinson St. - Mill and overlay.

- Villere St. - Drainage improvements and mill and overlay.
- Lafayette St. - Mill and overlay.

August, 2016

- ✓ Drainage and paving work completed on
 - Skipper Dr
 - Garden Ave.
 - Livingston/Clausel
 - Maple St.
- ✓ In progress
 - Carondelet St. - Drainage improvements near intersections of Center & Jefferson Street.
 - Various Streets – clean up along roadways recently paved

July, 2016

- ✓ Drainage and paving work in progress.
 - Skipper Dr. – paving & drainage complete
 - Garden Ave. – paving & drainage complete
 - Livingston/Clausel – milling & drainage complete
 - Maple St. – Drainage in progress & milling complete

June, 2016

- ✓ Skipper Drive and Livingston Street drainage work in progress.

May, 2016

- ✓ Pre-construction meeting held 5-26-16

April, 2016

- ✓ Task Order approved by City Council at 4-28-16 meeting

Project Schedule:

- Roadway Maintenance Contract Council Approval: 4-28-16
 - Resolution 16-10
- Bid Date: 3-30-16 Funded by: Capital Funds
- # of Days in Contract: 2 year duration
- Contractor: Barriere Construction
- Project Engineer: Principal Engineering

Task Order No. 1:

- Approval by Council: 4-28-16
- Substantial Completion:
- Total Cost: \$922,800.00

Project Description – Task Order No. 1

2" cold plane and 2" asphalt overlay at various locations throughout the City. Selected repair of failed subgrade and base and other miscellaneous work in accordance with the standard details.

Various drainage improvements throughout the City: replace drain pipes, install catch basins, and install tee inlets where required

- | | |
|---|---------------------------|
| ➤ Rue Bayonne | Drainage Improvements |
| ➤ Garden Avenue overlay/drainage (Hyacinth to Camellia) | Asphalt milling & |
| ➤ Carondelet Street overlay/drainage (Jefferson to Florida) | Asphalt milling & |
| ➤ Lafayette Street overlay/drainage (Jefferson to Monroe) | Asphalt milling & |
| ➤ Villere Street overlay/drainage (Coffee to Carroll) | Asphalt milling & |
| ➤ Hutchinson Street overlay/drainage | Asphalt milling & |
| ➤ Maple Street | Asphalt milling & overlay |
| ➤ Clausel Street (Lamarque to Cemetery) | Asphalt milling & overlay |
| ➤ Skipper Drive /drainage | Asphalt milling & overlay |

[Location Maps:](#)

Contact Information

Please forward any comments or requests regarding this project to Clif Siverd, Jr., Field Inspector, by telephone at 985.624.3169 or by e-mail at csiverd@cityofmandeville.com